Korean Physical Society 2015 Fall Meeting ANPhA Symposium Hwabaek Convention Center, Gyeonju 2015. 10. 21 (Friday)

# Overview of Rare Isotope Science Project (RISP)

Jaehong Kim Project Integration Division



### Outline



II. Current Status of the Projects
III. RISP Milestones and Schedule
IV. Summary

### I. Rare Isotope Science Project (RISP)



- O Goal: To build a heavy ion accelerator complex for rare isotope science researches in Korea
- O Project period : 2011.12 2021.12
- Total Budget : ~\$ 1.44 billion

(Facilities ~ \$ 0.46 bill., Bldgs & Utilities ~ \$ 0.98 bill.)

- include initial experimental apparatus

Future Extension > Charged Lepton Flavor Violation

N = 126

## Proton number (Z)

#### RAON

Accelerator complex

ISOL + In-Flight Fragmentation

#### **Origin of Matter**

- Nuclear Astrophysics
- Nuclear Matter
- Super Heavy Element Search
- High-precision Mass Measurement

$$Z = 8$$
  $N = 28$   $N = 20$   $N = 20$   $N = 2$ 

#### **Properties of Exotic Nuclei**


- Nuclear Structure
- Electric Dipole Moment and Symmetry
- Nuclear Theory
- Hyperfine Structure Study

#### **Applied Science**

- Bio-Medical Science
- Material Science
- Neutron Science

### Design of the RISP Facility






### Bird's eye view of the RISP Facility





### **Location of the RISP Facility**






### **Snapshot of the RISP site**





### **History of the RISP**






<sup>\*</sup> ISBB: International Science Business Belt

### **RISP Organization with Advisories**





### Integrated Project Management




Well-defined Scope, Cost, Resources and Schedule

Match

Within budget and with high quality



Development of a Superconducting LINAC for Heavy Ions of 200MeV/u, 400kW



Civil Construction

Conventional Facilities and Civil Construction

**\*\* Tunnel, Experimental buildings, Utilities, Guest Houses** 




### Project Management System(PDCA)



#### **FEEDBACK (Monthly operated)**

#### **PLAN**

- 기본계획에 따른 사업목표, 관리기준 사업비, 통합사업관리 계획에 따라,
- 기본공정표, 관리기준 공정표 계획을 수립
- 사업비계획 및 종합 진도율 계획을 수립




#### DO

- 관리기준공정표를 기초로 시행공정표를 작성하고,
- 제반 업무절차에 따라 연구개발, 장치구축, 시설건설을 추진



#### CHECK

- 사업정보관리시스템에 담당별 관련 실적정보 를 입력
- 이를 통해 주·월간 예산집행, 종합진도율, Activity 일정, 계약 및 기성 등 사업정보 취합
- 분석하여 진도보고서 제공 및 공유




#### ACTION

- 진도보고서의 분석을 통한 현황 및 현안사항 을 사업관리회의체 운영을 통해 전파
- 사업조정 및 의사결정
- 부진공정/만회대책
- 세부 전략목표 수립




## II. Accelerator and Experimental Systems Layout






### Status of accelerator systems





### **Technical development on Track**






## QWR Cavity/Cryomodule Assemble

RISP

Domestic Manufacturing can be transferred Technology to Industry




### **SRF Test Facility Layout**




- For the test of SC cavities and cryomodules
- Under construction for the operation from the early of 2016

#### [Conceptual 3D Design]




#### [Project Management]



### SCL Demo System




- For integral test of key accelerator components
- Systems to be installed :
  - ECR-IS, LEBT, RFQ, MEBT, 2QWR cryomodules
  - Aux systems: Cryogenic system, RF system, Beam diagnostics, Beam dump, etc.




### Status of experimental system





### Prototypes of experimental system






### Collaborations Make RISP Successful



### International collaboration (9 countries, 13 Institutes)



### Domestic Collaboration (5 institutes)












(13.8)

### III. RISP Milestones and Schedule






### Civil Design is underway



#### Time Schedule








### **Major Milestones**





### **Progress of sub-systems of RISP**(8.31)



#### 종합 진도율

시제품

85.39%

본제품

6.42%

#### 입사기시스템





ECR-IS<sup>1)</sup>/LEBT<sup>2</sup>/RFO<sup>3</sup>/MEBT<sup>4</sup>로 구성 Superconducting Electron Cyclotron Resonance Ion Source Low Energy Beam Transport Radio Frequency Quadrupole accelerator Medium Energy Beam Transport

시제품 87.37%

시제품 시험 완료 후 본제품 본제품전환

#### 초전도선형가속기1





이온원에서 인출된 안정된 중이온 법을18.5MeV/u 까지 가속 하는 초전도 선형 가속기(QWR5), HWR 6) 초전도 가속관으로 구성) 6) Quarter Wave Resonator Half Wave Resonator

시제품

93.37%

본제품

#### 초전도선형가속기2





초전도선형가속기1 또는 초전도선 형가속기3에서 가속된 빔을 200MeV/u 까지 가속하는 초전도선 형가속기(SSR7) 초전도가속관으로 구성) Single Spoke Resonator

시제품

93.31%

본제품

#### 초전도선형가속기3



원소 범을 18.5MeV/u 까지 가속 HWR 6) 가속관으로 구성) Quarter Wave Resonator 6) Half Wave Resonator


시제품


93.37%

본제품

6.24%

#### 시제품 달성도(%) 100 80 60 40 20 14. 12 15.1 15.2 15.3 15.4 15.5 15.6 15.7 15.8 15.9 15.10 15.11 15.12





#### 저에너지 실험시설



18.5MeV/u 에너지 빔을 이용하는 저에너지 실험 시설(KOBRA®) 동) KOrea Broad Acceptance Recoil Spectrometer and Apparatus

시제품

100%

본제품

11.36%

#### ISOL® 시스템



하고 분리·공급하는 장치 Isotope Separate On Line (온라인 분리 작치)

시제품

86.23%

본제품

24.2%

#### 사이클로트론 10




ISOL 시스템에 70MeV 양성자 빔 을 공급하는 원형 가속기

시제품

본제품 23,93%

#### 고에너지 실험시설



분리된 빔을 이용하는 고에너지 실험시설(LAMPS<sup>11)</sup> 동) Large Acceptance Multi Purpose

시제품

91.5%

본제품



하고 분리·공급하는 장치 12) In flight Fragmentation (비행파쇄 분리 장치)

시제품

63.11%

본제품

### Summary



- RISP is well managed and receives good reviews from international committees
- Development of accelerator and experimental systems of the RISP is on track with civil constructions
- Basic researches in RISP with rare isotopes will lead to many other applications
- RISP will made possible us to carry innovated researches in rare isotope sciences



# Thank you for your attention! We have Spirit We can DO it!